

# FIELD OBSERVATION REPORT



POSTL - YORE AND ASSOCIATES, INC.  
2100 GOLF ROAD. ROLLING MEADOWS, IL. 60008

PROJECT: Dana Point - Balcony Rehabilitation

PROJECT #: 10145.02

DATE:

May 15, 2013

<b>Work performed today:</b> Crew will continue to sandblast existing rebar at 1605-41013 They have a new technique for protecting sliding doors. Tarp is being used. When they are not working the tarp is rolled up so that the unit owners have light. Good method. Rick called and said they will be ready to pour concrete (mark) like this Friday. He will give me 15 balconies to note on May 20th. Then the rest of the balconies on May 28th. (for Membrane installation only) Finished sandblasting. Cleaning up demo debris. Getting formwork ready.			Weather: Partially Cloudy Temp. AM 75 P.M.																												
			Work force: No. Postl-Yore Project Manager: Maggie Foreman: Leo Laborer: Gary Bonny LMS: Others:																												
			<table border="1"> <thead> <tr> <th>Equipment:</th> <th></th> <th>Hrs.</th> </tr> </thead> <tbody> <tr> <td>Fork Lift</td> <td>1</td> <td></td> </tr> <tr> <td>Born Lift</td> <td>1</td> <td></td> </tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td></tr> </tbody> </table>		Equipment:		Hrs.	Fork Lift	1		Born Lift	1																			
Equipment:		Hrs.																													
Fork Lift	1																														
Born Lift	1																														
Extra work:	Authorized by:	Approx. price	Material delivered to site:																												
Signature of Architectural Representative: <i>MP</i>			Report No.: 219																												
Copies: Lisette Ray, CMCA																															



11.05-41015

<Storage Area

5/15/13





1605-4101

