

Postl-Yore

PROJECT: Dana Point - Balcony Rehabilitation

DATE:

May 20, 2013

Work performed today: Crew started working on 1605-418C roof slab. Peterson crew removed the roof. Avality crew prepped balcony for demolition. Forecasted to rain hard around 2pm GRI will cut out & replace 26" of concrete. Couldn't see cracks from above. slab was mopped over before the insulation was installed. Did not rain. Clouds cleared up. Crew sandblasted rebar. 1605-110 said crew damaged plants + bushes. Bushes are dried out in one section. Cannot determine how the crew may have done this. no chemicals, no tarps over bushes. Only 4 days on site. All equipment on asphalt in front of 118C. Today first day bc 110B			Weather Overcast. Clear Temp. AM 75 P.M. 90	
Work force: No. Posti-Yore Maggie Project Manager Foreman Leo Laborer Craig Benney LMS Others Peterson Roofing Chuck + 2				
Equipment: Fork lift 1 Boom lift 1			Hrs.	
Extra work:	Authorized by:	Approx. price	Material delivered to site:	
Signature of Architectural Representative: MP	Report No. : 222			
Copies: Lisette Ray, CMCA				

Plants look lush and overgrown
Peterson on-site to close-up roof







418C



110B



110B



110B



110B



110B



110B



110B



110B



1605-110B



11011



1605



1605-11011



11011



1605



11011



11011



1605



11011





256A



256A



1515 256A



1515-256A



118C



418C Tier



418C



118C



1605-110B