

# FIELD OBSERVATION REPORT



POSTL - YORE AND ASSOCIATES, INC.  
2100 GOLF ROAD. ROLLING MEADOWS, IL. 60008

PROJECT: Dana Point - Balcony Rehabilitation

PROJECT #: 10145.02

DATE: June 5, 2013

<p><b>Work performed today:</b></p> <p><u>Crews installing membrane @</u> <u>1605-303A</u></p> <p><u>loo said they have three other</u> <u>balconies at similar stages</u></p> <p><u>Roofers were supposed to re-install</u> <u>final coats today at 1605-410B-418C.</u> <u>Maybe this did not show because</u> <u>of forecasted storm later</u> <u>today.</u></p>			<p>Weather <u>Sunny - Overcast</u> <u>Am Rain</u></p> <p>Temp. AM <u>67</u> P.M. _____</p>				
			<p>Work force: No. _____</p>				
			<p>Postl-Yore <u>Maggi</u></p>				
			<p>Project Manager _____</p>				
			<p>Foreman <u>loo</u></p>				
			<p>Laborer <u>Cory Bennis</u></p>				
			<p>LMS <u>( )</u></p>				
			<p>Others _____</p>				
			<p>_____</p>				
			<p>_____</p>				
			<p>_____</p>				
			<p>Equipment: _____</p>				
			<p><u>Fork Lift</u> <u>1</u></p>				
			<p><u>Boom Lift</u> <u>1</u></p>				
			<p>_____</p>				
			<p>_____</p>				
			<p>Hrs. _____</p>				
			<p>_____</p>				
			<p>_____</p>				
			<p>_____</p>				
			<p>_____</p>				
<p>Extra work:</p>		<p>Authorized by:</p>		<p>Approx. price</p>		<p>Material delivered to site:</p>	
<p>Signature of Architectural Representative: <u>MP</u></p>						<p>Report No. : <u>234</u></p>	
<p>Copies: Lisette Ray, CMCA</p>							



1605-303A



1605-303A



6/5/13





81015



1605-4105



1605-4182