

FIELD OBSERVATION REPORT



POSTL - YORE AND ASSOCIATES, INC.
2100 GOLF ROAD, ROLLING MEADOWS, IL. 60008

PROJECT: Dana Point - Balcony Rehabilitation

PROJECT #: 10145.02

DATE:

May 30, 2013

Work performed today:

Crew continues to install formwork & new rebar @ 1415-411B.

Leo said they will not be working today since the weather may be bad & both Crum & Benn need to be in class.

Max came to remove formwork at 1605-410B & 418C. Maybe he will call.

Had 30 mins or so of heavy rain in afternoon.

Weather

Overcast, PM Rain

Temp. AM

P.M. 79

Work force:

No.

Postl-Yore

Magoo

Project Manager

Off

Foreman

Leo

Laborer

Benny

LMS

Others

Equipment:

Hrs.

Fork Lift

1

Boom Lift

1

Extra work:

Authorized by:

Approx. price

Material delivered to site:

Signature of

Architectural Representative:

NP

Report No.:

230

Copies: Lisette Ray, CMCA



5/30/13
3/18
3/18
3/18



